



PRISM CEMENT LIMITED

Works : Vill. Mankahari, P.O. Bathia, Dist. Satna - 485111 (M.P.) India

Tel. : (07672) 275301-2, 275621-22, Fax : 275303

Corres. Add. : 'Rajdeep', Rewa Road, Satna - 485 001 (M.P.) India

Tel. : (07672) 402726, Fax : 402710

CIN : L26942AP1992PLC014033



Through Regd. AD

MIN / 2015 – 14245

09th July, 2015

To,
Director
Ministry of Environment & Forests
Regional Office, Western Region
Kendriya Paryavaran Bhavan
Link Road No. 3
E - 5, Ravishankar Nagar
Bhopal – 462 016

Sub: Compliance report of additional limestone deposit over 66.434 ha area at village Manakahari, Tehsil Rampur Baghelan, Dist. Satna of M/s Prism Cement Ltd.

Ref: Your letter no. J - 11015 / 8 / 2000 - I A. II (M) dated 14.2.2001.

Dear Sir,

We are sending enclosed herewith the six monthly compliance report of the environmental clearance granted for additional limestone deposit at village Manakahari, Tehsil Rampur Baghelan, Dist. Satna (M.P.) vide the letter no. J-11015/8/2000-IA. II (M) dated 14.2.2001 along with necessary enclosures.

We hope you will find the same in order.

Thanking you.

Yours faithfully,
For, Prism Cement Ltd.

Mines Manager
Prism Cement Limestone Mines.

Encl: As above

COMPLIANCE OF CONDITIONS AS STIPULATED BY MoEF VIDE LETTER NO. J - 11015 / 8 / 2000 - I A. II (M) DATED 14.2.2001 FOR ADDITIONAL LIMESTONE DEPOSIT OVER 66.434 HECT. AREA IN VILLAGE MANAKAHARI, TEHSIL RAMPUR BAGHELAN, DIST. SATNA (M.P.)

1. The environmental clearance would be applicable **66.434 hect.** lease area

A. Specific Conditions :

- (i) Mining should be carried out 500 m away from the Rewa – Satna railway track. ⇒ Agreed, mining will be carried out 500 mtrs. away from the Rewa – Satna railway track as per the condition.
- (ii) The topsoil should be stacked properly with adequate measures at earmarked site. It should be used for reclamation and rehabilitation of mined out area. ⇒ Topsoil is being used for reclamation and rehabilitation of the mined out area. No outside stacking is being done. 3,648 tonnes overburden soil generated from January 2015 to June 2015.
- (iii) OB dumps should be stacked at earmarked dump site(s) only on temporary basis. Concurrent back - filling and reclamation should be carried out from the 3rd year of operations. ⇒ Reclamation of the mined out area has been started from 3rd year of operations as stipulated in the condition. 11.38 Ha. of mined out area has been reclaimed upto June 2015.
- (iv) A green belt of adequate width by planting the native plant species all around the ML area, roads, OB dump sites etc. should be raised in consultation with local DFO / Agriculture Department. ⇒ Green belt of adequate width is being developed. Year wise details of the plantation carried out so far is given in Annexure I.

25,514 tonnes of waste rock generated from January 2015 to June 2015, which has been used for the backfilling of the mined out area.

A rose garden has been developed in the colony.

A nursery has also been developed where various types saplings are prepared for plantation.

Details of plantation carried out in 2014 – 2015 has been given in Annexure I. Plantation on the proposed area is under progress. Details of sapling planted during this year will be furnished in next six monthly compliance report.

